

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

I & CAD, Department - Major Irrigation - Package No.20 - Performance of 3<sup>rd</sup> party Quality Control/ Assurance of civil works of Indira Sagar Polavaram Project Right Main Canal(ISRMC) with skeleton staff of M/s Engineering Staff college of India” – Continuation of services upto 30.6.2011 – Permission - Accorded – Orders – Issued.

IRRIGATION & CAD PW.Maj.Irri.I(2) DEPARTMENT

G.O.Ms.No.29.

Dated:04.06.2011  
Read the following:-

- 1) From the Chief Engineer, Indira Sagar Polavaram Project, Dowlaiswaram, Lr.No.CE/ISPP/ DCE/OT.I/AEE2/3<sup>rd</sup> party Q.C/Q.A, Dated.29.03.09
- 2) Government Memo No. 9414/Maj.Irri.I(2)/2009, Dated.23.6.2009
- 3) Government Memo No. 9414 / Maj.Irri.I (2)/2009, Dt.09.09.2010
- 4) From the Chief Engineer,ISPP, Dowlaiswaram Letter No.CE/ISPP/ DCE /OT.1/AEE2/3<sup>rd</sup> Party Q.C/Q.A, Dt :11.10.2010 & 27.1.2011

**ORDER:-**

The Chief Engineer, Indira Sagar Polavaram Project, Dowlaiswaram in his letter 4<sup>th</sup> read above has submitted that the work of performance of 3<sup>rd</sup> Party Quality Control/ Assurance of civil works of ISRMC from Km. 105.100 to Km.174.000 (package No.20) was entrusted to M/S. Engineering Staff College of India, Hyderabad vide agreement No.2SE/2006-2007, dt.28.04.2006, with a period of completion of 24 months i.e., upto 27.04.2008. For the 3<sup>rd</sup> Party Quality Control / assurance operation works for Package Nos 5,6 & 7, the original agreement period was completed. But the EPC works pertaining to Package Nos.5,6&7 of ISRMC are not completed due to delay in land acquisition and pending cases in Hon'ble High Court. The agreement period of package No.20 of 3<sup>rd</sup> Party Q.C/.A. agency was extended from time on par with the Package Nos.5,6&7 of ISRMC extension of time was granted upto 30.06.2010 and the same was also lapsed.

2) He has also informed that at present no works are in progress in Package.Nos 5,6&7 of ISRMC which comes under the purview of Package No.20 of Third Party Quality control. The works are held up for want of acquisition of land as the stay orders of Hon'ble High Court came into force. The Superintending Engineer ISRMC,Circle, Eluru has reported that the works can be resumed only after getting the stay orders of Hon'ble High Court of Andhra Pradesh, which are pending for the last 4 years are vacated and Land Acquisition process completed. In spite of constant persuasion through Advocate General of Andhra Pradesh, the matter in the Court is still pending. As the matter stands, it may take considerable time to get these issues resolved. Further there are some works that can be taken up by the agencies of Package Nos 5,6,7 of ISRMC in the reaches where there are no court orders and the agencies are not taking up the works claiming they have additional works.

3) The Chief Engineer,Indira Sagar Polavaram Project, Dowlaiswaram has therefore requested to accord permission to continue the services of the 3<sup>rd</sup> party quality control agency with skeleton staff duly paying remuneration of Rs.1.57 lakhs per month to M/s Engineering Staff College of India, Hyderabad for Package No.20 till the package works are resumed and requested to grant adhoc E.O.T. up to 30.6.2011.

4) In view of the Circumstances stated above after careful examination Government here by accord permission to continue the services of the 3<sup>rd</sup> party quality control agency with the following skeleton staff duly paying remuneration of Rs.1.57 lakhs(Rupees one lakh and fifty seven thousand only) per month to M/s Engineering Staff College of India, Hyderabad for Package No.20 of Indira Sagar

P.T.O

//2//

Polavaram Project Right Main Canal(ISRMC) till the package works are resumed and also requested to grant adhoc extension of time upto 30.06.2011.

SI No	Description	As per Original Agt	Skeleton Staff Proposed	Remuneration as per Revised Estimate per Month (In Rs.)
1	Quality Assurance Manager	2 Nos	1No	1X 30,000 = 30,000
2	Quality Assurance Inspector	3 Nos	1No	1X 22,500 = 22,500
3	Testing Inspector	14 Nos	1No	1X 15,000 = 15,000
4	Sampling Inspector	14 Nos	1No	1X 15,000 = 15,000
5	Helpers	20 Nos	2No	2X 7,500 = 15,000
6	Vehicles	10 Nos	1No	1X 20,000 = 20,000
7	Rents(Office + Central Lab)	2 Nos	2No	2X 5000 = 10,000
8	Watch and ward	2 Nos.	2 No	2X 7,500 = 15,000
	<b>Sub Total</b>			<b>1,42,500</b>
	<b>Service Tax @10.2%</b>			<b>14,535</b>
	<b>GRAND TOTAL</b>			<b>157035</b>

**Rs. 1,57,000**

(Rupees One Lakh fifty seven thousand only)

5) The expenditure sanctioned at Para (4) above shall be debited to the Head of Account "DA 4700 – capital outlay on Major Irrigation- 01 – Major Irrigation – Commercial - M.H. 120 Polavaram Barrage (Indira Sagar project) – GH (11) – Normal State Plan –SH (27) – Canals and Distributaries 530- Major works – 531 Other expenditure".

6) The Chief Engineer, Indira Sagar Polavaram Project, Dowlaiswaram shall take necessary action accordingly.

7) This order issues with the concurrence of the Finance (W&P) Department vide their U.O.No.588/F7(AI)/11-1, Date:19.02.2011.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHAIENDRA KUMAR JOSHI,  
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Indira Sagar Polavaram Project, Dowlaiswaram.

Copy to:

The Accountant General, Hyderabad.

The Director of Works Accounts, Hyderabad.

The Joint Director of Works Accounts, Dowlaiswaram

The P.S. to Special Secretary to Chief Minister.

The P.S. to Minister for Major & Medium irrigation.

The P.S. to Principal Secretary, I&CAD, Dept., (Projects)

The Finance (W&P) Department.

Stock file /Spare copy.

// FORWARDED:: BY ORDER //

SECTION OFFICER